



Grant All-Detail Report Buffer Cost Share 2018

Grant Title - 2018 - Buffer Cost Share (Lyon SWCD)

Grant ID - P18-7800

Organization - Lyon SWCD

Original Awarded Amount	\$60,000.00	Grant Execution Date	7/26/2017
Required Match Amount	\$0.00	Original Grant End Date	12/31/2019
Required Match %	0%	Grant Day To Day Contact	John Biren
Current Awarded Amount	\$60,000.00	Current End Date	12/31/2019

Budget Summary

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$5,175.60	\$5,175.60	\$54,824.40
Total Match Amount	\$0.00	\$0.00	\$0.00
Total Other Funds	\$0.00	\$0.00	\$0.00
Total	\$5,175.60	\$5,175.60	\$54,824.40

**Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.*

Budget Details

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
Bryce Verkinderen	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$183.00	\$183.00	2/7/2018	N
Debra Burthus	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$123.00	\$123.00	7/17/2018	N
Dennis Buysse	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$256.80	\$256.80	8/18/2018	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last	Matching Fund
						Transaction Date	
Donald and Donna Maeyaert	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$27.00	\$27.00	7/3/2018	N
Doug Maeyaert	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$114.00	\$114.00	7/3/2018	N
Duane Olevson	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$30.00	\$30.00	11/22/2017	N
Duwayne Johnson	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$102.00	\$102.00	5/16/2018	N
Frank Astar	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$129.00	\$129.00	9/6/2019	N
Gary Thooft	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$99.00	\$99.00	11/16/2018	N
Gerald Myhre	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$63.00	\$63.00	11/6/2017	N
Harland & Mary Lou Bjugan	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$150.00	\$150.00	12/31/2018	N
James Myhre	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$7.50	\$7.50	11/7/2017	N
Jeffrey Bakker	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$1,026.00	\$1,026.00	6/11/2018	N
Jerry Boerboom	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$222.00	\$222.00	12/31/2018	N
Jim Tauer	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$621.00	\$621.00	12/19/2018	N
Joe Hennen	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$598.50	\$598.50	2/21/2018	N
Lawrence Rogge	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$150.00	\$150.00	10/31/2017	N
Lola Coorement Trust	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$189.00	\$189.00	2/1/2018	N
Nels Myhre	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$96.00	\$96.00	12/23/2019	N
Richard Schons	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$216.00	\$216.00	7/27/2018	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
Ross Thompson	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$222.00	\$222.00	12/11/2017	N
San Marbo Farms Inc.	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$105.00	\$105.00	11/22/2017	N
Scott Boerboom	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$99.00	\$99.00	11/9/2017	N
Troy Wendland	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$150.00	\$150.00	12/8/2017	N
Virginia Monnet-Pautsch	Agricultural Practices	Current State Grant	2018 - Buffer Cost Share (Lyon SWCD)	\$196.80	\$196.80	10/31/2018	N

Activity Details Summary

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
393 - Filter Strip	13	13	0.66 AC	0.66 AC
393 - Filter Strip	5	5	3.42 AC	3.42 AC
393 - Filter Strip	3	3	0.09 AC	0.09 AC
393 - Filter Strip	6	6	0.35 AC	0.35 AC
393 - Filter Strip	7	7	0.21 AC	0.21 AC
393 - Filter Strip	5	5	0.72 AC	0.72 AC
393 - Filter Strip	3	3	0.61 AC	0.61 AC
393 - Filter Strip	3	3	0.41 AC	0.41 AC
393 - Filter Strip	8	8	0.74 AC	0.74 AC
393 - Filter Strip	10	10	0.43 AC	0.43 AC
393 - Filter Strip	1	1	0.63 AC	0.63 AC
393 - Filter Strip	8	8	0.5 AC	0.5 AC
393 - Filter Strip	1	1	0.025 AC	0.025 AC
393 - Filter Strip	3	3	0.34 AC	0.34 AC
393 - Filter Strip	5	5	0.38 AC	0.38 AC
393 - Filter Strip	14	14	0.856 AC	0.856 AC

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
393 - Filter Strip	4	4	1.995 AC	1.995 AC
393 - Filter Strip	3	3	0.1 AC	0.1 AC
393 - Filter Strip	13	13	0.33 AC	0.33 AC
393 - Filter Strip	4	4	2.07 AC	2.07 AC
393 - Filter Strip	1	1	0.32 AC	0.32 AC

Proposed Activity Indicators

Activity Name	Indicator Name	Value & Units	Waterbody	Calculation Tool	Comments
---------------	----------------	---------------	-----------	------------------	----------

Final Indicators Summary

Indicator Name	Total Value	Unit
PREVENTION	120.00	COUNT

Grant Activity

Grant Activity - Bryce Verkinderen			
Description	02/18 BCS Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	7-Feb-18	End Date	07-Feb-18
Has Rates and Hours?	No		
Actual Results	0.61 acre critical area planting.		

Activity Action - Bryce Verkinderen			
Practice	393 - Filter Strip	Count of Activities	3
Description	Parcel 07-001007-1 compliant with 0.61 acres of buffer established in 2017		
Proposed Size / Units	0.61 AC	Lifespan	In Perpetuity
Actual Size/Units	0.61 AC	Installed Date	9-Feb-17
Mapped Activities	3 Polygon(s)		

Final Indicator for Bryce Verkinderen			
Indicator Name	PREVENTION	Value	3
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Redwood River		

Grant Activity - Debra Burthus			
Description	05/18 BCS Critical Area planting		
Category	AGRICULTURAL PRACTICES		
Start Date	9-Jul-18	End Date	17-Jul-18
Has Rates and Hours?	No		
Actual Results	0.41 acres of critical area planting.		

Activity Action - Debra Burthus Buffer			
Practice	393 - Filter Strip	Count of Activities	3
Description	Parcel 05-033005-0 compliant with 0.41 acres of buffer established in 2018		
Proposed Size / Units	0.41 AC	Lifespan	In Perpetuity
Actual Size/Units	0.41 AC	Installed Date	9-Jul-18
Mapped Activities	3 Polygon(s)		

Final Indicator for Debra Burthus Buffer			
Indicator Name	PREVENTION	Value	3
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Hawks Nest Lake- Yellow Medicine River		

Grant Activity - Dennis Buysse			
Description	Critical Area Planting 04/18 BCS 0.856 acres of buffer planted		
Category	AGRICULTURAL PRACTICES		
Start Date	18-Aug-18	End Date	18-Aug-18
Has Rates and Hours?	No		
Actual Results	0.856 acres of critical area planting.		

Activity Action - Dennis Buysse			
Practice	393 - Filter Strip	Count of Activities	14
Description	5 parcels compliant with 0.856 acres of buffer established 2018.		
Proposed Size / Units	0.86 AC	Lifespan	In Perpetuity
Actual Size/Units	0.86 AC	Installed Date	18-Aug-18
Mapped Activities	14 Polygon(s)		

Final Indicator for Dennis Buysse			
Indicator Name	PREVENTION	Value	14
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Spellman Lake- Yellow Medicine River		

Grant Activity - Donald and Donna Maeyaert			
Description	08/18/ BCS Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	3-Jul-18	End Date	03-Jul-18
Has Rates and Hours?	No		
Actual Results	0.09 acres of critical area planting.		

Activity Action - Don Maeyaert			
Practice	393 - Filter Strip	Count of Activities	3
Description	Parcel 14-023001-0 compliant with 0.09 acres established 2018		
Proposed Size / Units	0.09 AC	Lifespan	In Perpetuity
Actual Size/Units	0.09 AC	Installed Date	3-Jul-18
Mapped Activities	3 Polygon(s)		

Final Indicator for Don Maeyaert			
Indicator Name	PREVENTION	Value	3
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	JD7- Yellow Medicine Watershed		

Grant Activity - Doug Maeyaert			
Description	07/18 BCS Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	3-Jul-18	End Date	03-Jul-18
Has Rates and Hours?	No		
Actual Results	0.38 acres of critical area planting.		

Activity Action - Doug Maeyaert			
Practice	393 - Filter Strip	Count of Activities	5
Description	Parcel 14-013005-3 compliant with 0.38 acres of buffer established in 2018		
Proposed Size / Units	0.38 AC	Lifespan	In Perpetuity
Actual Size/Units	0.38 AC	Installed Date	3-Jul-18
Mapped Activities	5 Polygon(s)		

Final Indicator for Doug Maeyaert			
Indicator Name	PREVENTION	Value	5
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	JD7- Yellow Medicine River		

Grant Activity - Duane Olevson			
Description	08/17 BCS Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	22-Nov-17	End Date	22-Nov-17
Has Rates and Hours?	No		
Actual Results	0.1 acres of critical area planting.		

Activity Action - Duane Olevson			
Practice	393 - Filter Strip	Count of Activities	3
Description	3 parcels compliant with 0.10 acres of buffer established 11/22/2017		
Proposed Size / Units	0.10 AC	Lifespan	In Perpetuity
Actual Size/Units	0.10 AC	Installed Date	22-Nov-17
Mapped Activities	3 Polygon(s)		

Final Indicator for Duane Olevson			
Indicator Name	PREVENTION	Value	3
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Yellow Medicine River		

Grant Activity - Duwayne Johnson			
Description	Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	24-Oct-17	End Date	16-May-18
Has Rates and Hours?	No		
Actual Results	01/17 BCS - 0.34 acres of Buffer seeded.		

Activity Action - Duwayne Johnson			
Practice	393 - Filter Strip	Count of Activities	3
Description	Parcel 20-011006-0 brought into compliance with 0.34 acre buffer seeding in 2018.		
Proposed Size / Units	0.34 AC	Lifespan	In Perpetuity
Actual Size/Units	0.34 AC	Installed Date	16-May-18
Mapped Activities	3 Polygon(s)		

Final Indicator for Duwayne Johnson			
Indicator Name	PREVENTION	Value	3
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Spellman Lake- Yellow Medicine River		

Grant Activity - Frank Astar			
Description	Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	18-May-18	End Date	01-Nov-19
Has Rates and Hours?	No		
Actual Results	0.43 acres of critical area planting		

Activity Action - Frank Astar			
Practice	393 - Filter Strip	Count of Activities	10
Description	.43 Acres of Buffer Seeded		
Proposed Size / Units	0.43 AC	Lifespan	In Perpetuity
Actual Size/Units	0.43 AC	Installed Date	6-Sep-19
Mapped Activities	10 Polygon(s)		

Final Indicator for Frank Astar			
Indicator Name	PREVENTION	Value	10
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Other
Waterbody	070200060301		

Grant Activity - Gary Thooft			
Description	Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	16-Oct-18	End Date	16-Nov-18
Has Rates and Hours?	No		
Actual Results	0.33 acres critical area planting		

Activity Action - Gary Thooft Buffer			
Practice	393 - Filter Strip	Count of Activities	6
Description	Parcel 03-015003-0 compliant with 0.33 acres of buffer established 2018		
Proposed Size / Units	0.33 AC	Lifespan	In Perpetuity
Actual Size/Units	0.33 AC	Installed Date	16-Nov-18
Mapped Activities	6 Polygon(s)		

Final Indicator for Gary Thooft Buffer			
Indicator Name	PREVENTION	Value	6
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Lower Coon Creek - Redwood River		

Grant Activity - Gerald Myhre			
Description	Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	6-Nov-17	End Date	15-May-18
Has Rates and Hours?	No		
Actual Results	0.21 acres of critical area planting		

Activity Action - Gerald Myhre Buffer			
Practice	393 - Filter Strip	Count of Activities	7
Description	Parcel 20-007001-0 compliant with 0.21 acres of buffer installed in 2017		
Proposed Size / Units	0.21 AC	Lifespan	In Perpetuity
Actual Size/Units	0.21 AC	Installed Date	6-Nov-17
Mapped Activities	7 Polygon(s)		

Final Indicator for Gerald Myhre Buffer			
Indicator Name	PREVENTION	Value	7
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Spellman Lake-Yellow Medicine River		

Grant Activity - Harland & Mary Lou Bjugan			
Description	Critical Area Planting 11/18 BCS - 0.5 acre of buffer seeded		
Category	AGRICULTURAL PRACTICES		
Start Date	31-Dec-18	End Date	31-Dec-18
Has Rates and Hours?	No		
Actual Results	0.5 acre critical area planting.		

Activity Action - Bjugan Buffer			
Practice	393 - Filter Strip	Count of Activities	5
Description	Parcel 16-032002-1 and 16-032003-0 compliant with 0.5 acres of buffer established in 2018.		
Proposed Size / Units	0.50 AC	Lifespan	In Perpetuity
Actual Size/Units	0.50 AC	Installed Date	31-Dec-18
Mapped Activities	5 Polygon(s)		

Final Indicator for Bjugan Buffer			
Indicator Name	PREVENTION	Value	5
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Headwaters - Redwood River		

Grant Activity - James Myhre			
Description	Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	7-Nov-17	End Date	18-May-18
Has Rates and Hours?	No		
Actual Results	0.025 acre critical area planting.		

Activity Action - James Myhre Buffer			
Practice	393 - Filter Strip	Count of Activities	1
Description	Parcel 14-014004-2 compliant with .025 acres installed in 2017.		
Proposed Size / Units	0.03 AC	Lifespan	In Perpetuity
Actual Size/Units	0.03 AC	Installed Date	7-Nov-17
Mapped Activities	1 Polygon(s)		

Final Indicator for James Myhre Buffer			
Indicator Name	PREVENTION	Value	1
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Lower South Branch-Yellow Medicine River		

Grant Activity - Jeffrey Bakker			
Description	09/18 BCS Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	11-Jun-18	End Date	11-Jun-18
Has Rates and Hours?	No		
Actual Results	3.42 acre critical area planting		

Activity Action - Jeff Bakker Buffer			
Practice	393 - Filter Strip	Count of Activities	5
Description	2 parcels compliant with 3.42 acres of buffer established 2018		
Proposed Size / Units	3.42 AC	Lifespan	In Perpetuity
Actual Size/Units	3.42 AC	Installed Date	11-Jun-18
Mapped Activities	5 Polygon(s)		

Final Indicator for Jeff Bakker Buffer			
Indicator Name	PREVENTION	Value	5
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Headwaters - Redwood River		

Grant Activity - Jerry Boerboom			
Description	Critical Area Planting - 16/18 BCS 0.74 acre buffer seeded		
Category	AGRICULTURAL PRACTICES		
Start Date	31-Dec-18	End Date	31-Dec-18
Has Rates and Hours?	No		
Actual Results	0.74 acre critical area plant		

Activity Action - Jerry Boerboom			
Practice	393 - Filter Strip	Count of Activities	1
Description	Parcel 06-018002-0 compliant with 0.74 acres of buffer established 2018		
Proposed Size / Units	0.74 AC	Lifespan	In Perpetuity
Actual Size/Units	0.74 AC	Installed Date	31-Dec-18
Mapped Activities	1 Polygon(s)		

Final Indicator for Jerry Boerboom			
Indicator Name	PREVENTION	Value	1
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Lower 3 Mile Creek - Redwood River		

Grant Activity - Jim Tauer			
Description	Critical Area Planting - 12/18 BCS 2.07 acres of buffer seeded		
Category	AGRICULTURAL PRACTICES		
Start Date	19-Dec-18	End Date	19-Dec-18
Has Rates and Hours?	No		
Actual Results	2.07 acre critical area planting		

Activity Action - Jim Tauer Buffer			
Practice	393 - Filter Strip	Count of Activities	4
Description	2 parcels compliant with 2.07 acres of buffer established 2018		
Proposed Size / Units	2.07 AC	Lifespan	In Perpetuity
Actual Size/Units	2.07 AC	Installed Date	19-Dec-18
Mapped Activities	4 Polygon(s)		

Final Indicator for Jim Tauer Buffer			
Indicator Name	PREVENTION	Value	4
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	JD31 - Redwood River		

Grant Activity - Joe Hennen			
Description	01/18 BCS Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	21-Feb-18	End Date	21-Feb-18
Has Rates and Hours?	No		
Actual Results	1.995 acre critical area planting		

Activity Action - Joe Hennen			
Practice	393 - Filter Strip	Count of Activities	4
Description	2 Parcels compliant with 1.995 acres of buffer established in 2017.		
Proposed Size / Units	2.00 AC	Lifespan	In Perpetuity
Actual Size/Units	2.00 AC	Installed Date	21-Feb-18
Mapped Activities	4 Polygon(s)		

Final Indicator for Joe Hennen			
Indicator Name	PREVENTION	Value	4
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Redwood River		

Grant Activity - Lawrence Rogge			
Description	BCS 02/17 - Seeded 0.5 acres of buffer		
Category	AGRICULTURAL PRACTICES		
Start Date	31-Oct-17	End Date	31-Oct-17
Has Rates and Hours?	No		
Actual Results	0.5 acre critical area planting		

Activity Action - Lawrence Rogge Buffer			
Practice	393 - Filter Strip	Count of Activities	2
Description	Parcel 07-020001-0 compliant with 0.5 acres of filter strip installed along the Grandview Ditch (private but PW)		
Proposed Size / Units	0.50 AC	Lifespan	In Perpetuity
Actual Size/Units	0.50 AC	Installed Date	31-Oct-17
Mapped Activities	2 Polygon(s)		

Final Indicator for Lawrence Rogge Buffer			
Indicator Name	PREVENTION	Value	2
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	CD63, Redwood River		

Grant Activity - Lola Coorement Trust			
Description	03/18 BCS Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	14-Feb-18	End Date	14-Feb-18
Has Rates and Hours?	No		
Actual Results	0.63 acre critical area planting		

Activity Action - Lola Coreman			
Practice	393 - Filter Strip	Count of Activities	1
Description	Parcel 13-002001-0 compliant with 0.63 acres of buffer established in 2017		
Proposed Size / Units	0.63 AC	Lifespan	In Perpetuity
Actual Size/Units	0.63 AC	Installed Date	14-Feb-18
Mapped Activities	1 Polygon(s)		

Final Indicator for Lola Coreman			
Indicator Name	PREVENTION	Value	1
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Cottonwood River		

Grant Activity - Nels Myhre			
Description	13/18 BCS for 0.32 acres of buffer along public waters.		
Category	AGRICULTURAL PRACTICES		
Start Date	19-Jun-19	End Date	23-Dec-19
Has Rates and Hours?	No		
Actual Results	0.32 acre critical area planting.		

Activity Action - Nels Myhre			
Practice	393 - Filter Strip	Count of Activities	1
Description	0.32 acres of buffer strip seeded on Parcel 20-020003-0.		
Proposed Size / Units	0.32 AC	Lifespan	In Perpetuity
Actual Size/Units	0.32 AC	Installed Date	19-Jun-19
Mapped Activities	1 Polygon(s)		

Final Indicator for Nels Myhre			
Indicator Name	PREVENTION	Value	1
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Other
Waterbody	070200040601		

Grant Activity - Richard Schons			
Description	17/18 BCS Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	26-Jul-18	End Date	26-Jul-18
Has Rates and Hours?	No		
Actual Results	0.72 acre critical area planting.		

Activity Action - Richard Schons Buffer			
Practice	393 - Filter Strip	Count of Activities	5
Description	Parcel 01-027005-1 compliant with 0.72 acres of buffer established 2018		
Proposed Size / Units	0.72 AC	Lifespan	In Perpetuity
Actual Size/Units	0.72 AC	Installed Date	26-Jul-18
Mapped Activities	5 Polygon(s)		

Final Indicator for Richard Schons Buffer			
Indicator Name	PREVENTION	Value	5
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	North Twin Lake - Cottonwood River		

Grant Activity - Ross Thompson			
Description	09/17 BCS Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	11-Dec-17	End Date	11-Dec-17
Has Rates and Hours?	No		
Actual Results	0.74 acre critical area planting		

Activity Action - Ross Thompson			
Practice	393 - Filter Strip	Count of Activities	7
Description	Parcels 20-001004-1 and 20-001005-0 compliant with 0.74 acres of buffer established		
Proposed Size / Units	0.74 AC	Lifespan	In Perpetuity
Actual Size/Units	0.74 AC	Installed Date	11-Dec-17
Mapped Activities	7 Polygon(s)		

Final Indicator for Ross Thompson			
Indicator Name	PREVENTION	Value	7
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Yellow Medicine River		

Grant Activity - San Marbo Farms Inc.			
Description	07/17 BCS - Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	22-Nov-17	End Date	22-Nov-17
Has Rates and Hours?	No		
Actual Results	0.35 acre critical area planting.		

Activity Action - SanMarbo Farms			
Practice	393 - Filter Strip	Count of Activities	6
Description	Parcel 01-026001-0 compliant with 0.35 acres of buffer was installed in 2017.		
Proposed Size / Units	0.35 AC	Lifespan	In Perpetuity
Actual Size/Units	0.35 AC	Installed Date	22-Nov-17
Mapped Activities	6 Polygon(s)		

Final Indicator for SanMarbo Farms			
Indicator Name	PREVENTION	Value	6
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	North Twin Lake - Cottonwood River		

Grant Activity - Scott Boerboom			
Description	05/17 BCS for 0.33 acre critical area planting.		
Category	AGRICULTURAL PRACTICES		
Start Date	9-Nov-17	End Date	09-Nov-17
Has Rates and Hours?	No		
Actual Results	0.33 acre critical area planting		

Activity Action - Scott Boerboom Buffer			
Practice	393 - Filter Strip	Count of Activities	7
Description	5 parcels brought into compliance with 0.33 acres of buffer installed in 2017		
Proposed Size / Units	0.33 AC	Lifespan	In Perpetuity
Actual Size/Units	0.33 AC	Installed Date	9-Nov-17
Mapped Activities	7 Polygon(s)		

Final Indicator for Scott Boerboom Buffer			
Indicator Name	PREVENTION	Value	7
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	CD63 and Lower 3 Mile Creek- Redwood River		

Grant Activity - Troy Wendland			
Description	06/17 BCS Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	17-Nov-17	End Date	08-Dec-17
Has Rates and Hours?	No		
Actual Results	0.5 acre critical area planting		

Activity Action - Troy Wendland Buffer			
Practice	393 - Filter Strip	Count of Activities	1
Description	Parcel 15-034003-0 compliant with 0.5 acre buffer installed in 2017		
Proposed Size / Units	0.50 AC	Lifespan	In Perpetuity
Actual Size/Units	0.50 AC	Installed Date	8-Dec-17
Mapped Activities	1 Polygon(s)		

Final Indicator for Troy Wendland Buffer			
Indicator Name	PREVENTION	Value	1
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Current Lake - Des Moines River-Headwates		

Grant Activity - Virginia Monnet-Pautsch			
Description	10/18 BCS - Critical Area Planting		
Category	AGRICULTURAL PRACTICES		
Start Date	31-Oct-18	End Date	31-Oct-18
Has Rates and Hours?	No		
Actual Results	0.66 acre critical area planting		

Activity Action - Virginia Monnet-Pautsch			
Practice	393 - Filter Strip	Count of Activities	13
Description	Parcel 07-034001-1 compliant with 0.66 acres of buffer established in 2018.		
Proposed Size / Units	0.66 AC	Lifespan	In Perpetuity
Actual Size/Units	0.66 AC	Installed Date	31-Oct-18
Mapped Activities	13 Polygon(s)		

Final Indicator for Virginia Monnet-Pautsch			
Indicator Name	PREVENTION	Value	13
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Upper 3 Mile Creek- Redwood River		

Grant Attachments

Document Name	Document Type	Description
2018 Buffer Cost Share	Grant Agreement	2018 Buffer Cost Share - Lyon SWCD
2018 Buffer Cost Share executed	Grant Agreement	2018 Buffer Cost Share - Lyon SWCD
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 12/27/2019
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/17/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/08/2019
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/04/2019
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 07/02/2019
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/20/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 04/30/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 04/30/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/26/2019
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/23/2018